| 1 | APPROVED | | | |
|----------------------------|---|--|--|--|
| 2 | PUBLIC UTILITIES COMMISSION | | | |
| 3 | WALLINGFORD TOWN HALL | | | |
| 4 | ROOM 315 | | | |
| 5 | 45 SOUTH MAIN STREET | | | |
| 6 | WALLINGFORD, CT 06492 | | | |
| 7 | Tuesday, March 1, 2022 | | | |
| 8 | 6:30 P.M. | | | |
| 9 | MINUTES | | | |
| 10 | | | | |
| 11 | | | | |
| 12 | PRESENT: Chairman Robert Beaumont; Commissioner Joel Rinebold; Director Richard | | | |
| 13 | Hendershot; Electric Division General Manager Tony Buccheri; Electric Division Business | | | |
| 14 | Office Manager Marianne Dill; Water and Sewer Divisions General Manager Neil Amwake, | | | |
| 15 | Water and Sewer Divisions Business Manager Brian Naples and Recording Secretary Bernadette | | | |
| 16 | Sorbo. | | | |
| 17 | | | | |
| 18 | Absent - Commissioner Patrick Birney | | | |
| 19 20 | Members of the Dublic Meliana Divelopment | | | |
| 20 21 | Members of the Public – Melissa Bivelacque | | | |
| 22 23 24 | Mr. Beaumont called the Meeting to order at 6:30 P.M., and the pledge of Allegiance was recited. | | | |
| 25 26 27 28 | 1. Pledge of Allegiance | | | |
| 29 | 2. Consent Agenda | | | |
| 30 31 32 33 34 | a. Consider and Approve Budget Amendment – Water – Pumping Plant – Electric Pumping Equipment. b. Consider and Approve Budget Amendment – Water – Outside Services Employed – Leak Detection Survey. | | | |
| 35 36 27 | Motion to Approve the Consent Agenda | | | |
| 37 38 39 40 41 | Made by: Mr. Rinebold Seconded by: Mr. Beaumont Votes: 2 ayes | | | |

3. Items Removed from Consent Agenda – None

4. Discussion WPCF Upgrades Project Update

| 47 | | | | | |
|----------|--|------------------------|-------------------------------|--|--|
| 48 | Mr. Amwake updated the Commission | on on the construction | of the WPCF Upgrades Project. | | |
| 49 | 1 | | | | |
| 50 | At the Secondary Settling Tanks, the Contractor continues to install equipment for the sludge and | | | | |
| 51 | scum rakes. The sludge is on the bottom of the tanks and the scum is what floats to the surface. | | | | |
| 52 | The electricians are installing conduit and pulling wires in the electrical building on top of the | | | | |
| 53 | SST gallery extension roof. The Contractor is installing the 30-inch influent pipe to SST5&6 | | | | |
| 54 | (extension of the existing 30-inch pipe). Grating over the effluent troughs is being installed. | | | | |
| 55 | | | 0 0 | | |
| 56 | At the Secondary Pump Station, optimization of the pump on/off cycling in response to the | | | | |
| 57 | influent flowrate to the SPS is ongoing. | | | | |
| 58 | - | - | | | |
| 59 | At the Tertiary Phosphorous Building, testing of individual equipment associated with the | | | | |
| 60 | tertiary phosphorus treatment process, and testing and optimization of each treatment train is | | | | |
| 61 | moving forward. | | | | |
| 62 | | | | | |
| 63 | At the UV Disinfection/Post Aeration Building, there are no new activities. | | | | |
| 64 | | | | | |
| 65 | At the Existing Personnel Electrical Building, the electrical work is substantially complete. | | | | |
| 66 | | | | | |
| 67 | At the Site Work, the Contractor has completed installation of the 16-inch return activated sludge | | | | |
| 68 | (RAS) pipe along Main Street. Construction of the SCADA duct bank along Main Street is | | | | |
| 69 | ongoing. | | | | |
| 70 | | | | | |
| 71 | Construction Contract Payment App | | erson | | |
| 72 | Original Contract Sum | \$45,507,000.00 | | | |
| 73 | Net Change by Change Orders | \$179,590.33 | (No Change this Month) | | |
| 74 | Contract Sum to Date | \$45,686,590.33 | As of January 15, 2022 | | |
| 75 | | | | | |
| 76 | | | | | |
| 77 | Construction Contract Schedule | E 1 10 0000 | | | |
| 78 | Original Completion Date | February 10, 2022 | | | |
| 79 | Net Change Schedule Days | | (+186 calendar days) | | |
| 80 | Contract Completion Date | August 22, 2022 | As of January 15, 2022 | | |
| 81 | Time Extension Deficients | | | | |
| 82 | Time Extension Rationale | | | | |
| 83 | • Removal of a former valve vault, settling tank structure and pump station within the | | | | |
| 84 05 | excavation at Secondary Settling Tanks 5 & 6 (3 separate structures throughout the | | | | |
| 85 | excavation area) | | | | |
| 86 | • Select demolition of undocumented sheet piling and removal of excess concrete at the | | | | |
| 87 | existing influent gallery knoc | kout panel | | | |

existing influent gallery knockout panel

| 88 | • Dewatering issues at SST 5 & 6 |
|----------|--|
| 89 | • Demolition of the existing UV Tank slab on grade cantilevered sidewalk and tank |
| 90 | sidewall |
| 91 | Linear progression of existing and new returned activated sludge (RAS) piping to |
| 92 | maintain existing WPCF plant operations |
| 93 94 | • Revised scope of work to maintain the existing high pressure and low pressure plant water systems and electrical service for plant process operation flexibility |
| 95 | |
| 96 | ✓ Per the DEEP Change Order Approval letter dated December 17, 2021 " all systems |
| 97 | required for [tertiary] phosphorus removal will be in place and operational prior to the |
| 98 | April 1, 2022 deadline." |
| 99 | |
| 100 | |
| 101 | |
| 102 | Public Question and Answer Period |
| 103 | |
| 104 | No members of the Public Present |
| 105 | |
| 106 | Public Question and Answer Period Closed |
| 107 | |
| 108 | |
| 109 | |
| 110 | 5. Discussion and Possible Action: Customer Appeal – Bivelacque DEDR |
| 111 | Discount Reinstatement |
| 112 | |
| 113 | Ms. Bivelacque stated that she is the owner of the Nail and Wax Room located on Center Street |
| 114 | in Wallingford. |
| 115 | |
| 116 | Mr. Buccheri advised that Ms. Bivelacque was part of the Downtown Economic Development |
| 117 | Rider. The termination of the DEDR discount was effective with the January 2022 bill based on |
| 118 | a late payment on the account at that time. Participation in the program commenced August, |
| 119 | 2018 and was scheduled to expire July, 2023. A review of the account activity shows that since |
| 120 | July 2018, each monthly bill has been paid on a timely basis until this delinquency. A payment |
| 121 | is considered timely if it is paid within 30 days of the bill date. |
| 121 | is considered unitry if it is paid within 50 days of the officiate. |
| 122 | Ms. Bivelacque explained that the late payment was due to Covid-19. Ms. Bivelacque and her |
| 125 | daughter both were sick and therefore, there was a gap in time from when the bill was received. |
| | |
| 125 | The bill went to the business directly and Ms. Bivelacque was quarantined at home. |
| 126 | Mation to Deinstate DEDD Discourst for Constant on Maline Directory |
| 127 | Motion to Reinstate DEDR Discount for Customer Melissa Bivelacque |
| 128 | |
| 129 | Made by: Mr. Rinebold |
| 130 | Seconded by: Mr. Beaumont |
| 131 | Votes: 2 ayes |
| 132 | |

1336. Discussion and Possible Action: Pole Attachment Master Agreement – Verizon134Wireless

135 136

137

138

- Mr. Buccheri stated that this Agreement is between Wallingford Electric Division and Verizon Wireless. This agreement will allow Verizon to attach their facilities to WED poles within the public right-of-way. This Agreement has been reviewed by both Verizon's Legal Counsel and the Town of Wallingford's Department of Law.
- 139 140

Mr. Buccheri advised that Verizon Wireless will need to submit an application for each location 141 and that each attachment needs to be in a safe space on the pole. Every single location will need 142 to be engineered by Wallingford Electric Division internally. If there is not enough space on the 143 pole, then Verizon would be responsible to install the bigger pole and any shift work required. 144 So far, there have been eight applications. Five of the applications have already been installed 145 and the other three are in the engineering process. Per guidance from the Town of Wallingford 146 Law Department, this Agreement must be approved by the PUC and if approved, WED requests 147 authorization for the Director to execute the Agreement. 148

149

150 Mr. Rinebold voiced his concerns with the Agreement in regards to the roll out of 5G and cell

splitting. Will every pole in Town eventually have an antenna and will these become big multi-

152 panel arrays? Will there be a loss of control to assess land use compatibility? Can WED control 153 the type of antennas that will be put on the pole?

154

Mr. Hendershot stated that he will work with the Law Department to have some language folded
into the Agreement to have control of what antennas are being put on the poles and what areas of
the Town the antennas will be put in.

158

There was further discussion in regards to the Agreement with Verizon in Article IV paragraph 3 and revising language in the WED's standards, policies, practices and procedures to give

- 161 practical control on antennas and antennae placement.
- 162
- 163 No Action Taken
 164
 165
- 166167 ADJOURNMENT
- 168
- 169 Motion to adjourn
- 170
- 171 Made by: Mr. Rinebold
- 172 Seconded by: Mr. Beaumont
- 173 Votes: 2 ayes
- 174
- 175 The meeting was adjourned at approximately 7:38 p.m.
- 176
- 177

- 178 Respectfully submitted,
- 179
- 180
- 181
- 182 Bernadette Sorbo
- 183 Recording Secretary

Respectfully submitted,

Joel Rinebold Secretary